RA 14 Risk Assessment - Minor Roof Repairs

Minor Roof Repairs

Tick Those that Apply	Activity	Hazard	Worst Case	Persons at Risk	Risk before any controls in place		Confirm	Control Measures to be put in place	Confi	rm Residual Risk
	Moving/Lifting roofing materials	Handling heavy/bulky materials	Muscular Skeletal injuries	Persons doing the work	Med/Low	Manual handling assessment carried out	0	-		Low/Neg
	Working on roof	All hazards associated with this work	Death/Permanent Disability	Roofers and anyone else on the roof	Med/High	Roofers fully trained and experienced	0	Safe system of work discussed with contractor and documented in Site Safety Diary		Low
	Working on roof	Unintended falls of material/tools/debris	Serious injuries – possibly life threatening	Anyone working or passing below	Med	Area below cordoned off and warning signage posted	0	Redundant material and debris removed regularly		Low/Neg
	Working on roof	Unintended falls of material/tools/debris	Serious injuries – possibly life threatening	Anyone working or passing below	Med	PPE – Safety helmets will be worn	0	"Bombing" of equipment/materials strictly forbidden		Low

Minor Roof Repairs—Record Comments and Variations here	
Namo	Position

Risk Assessments prepared by Humphrey and Gray LTD for work at

Project Name-

Client